

出货报告

DELIVERY INSPECTION REPORT

客户编号:

Client
ID

H142944A

时 间:

Date

2025-02-21

订单编号:

Order
Number

H2W-631155P 2025021821223923

生产编号:

Factory
Number

ALL-2W6045250

制作人 Prepared By	审核人 Approved By
杨琳琳	王涛

地址:
Address:浙江省杭州市拱墅区新天地商务中心2幢西楼1201室
Room 1201, West building, 2 Xintiandi business
center, Gongshu District, Hangzhou, Zhejiang

网址:

WWW.ALLPCB.COM

品质保证书 Certificate of Quality Compliance		1740083685106	
客户编号 Client ID:		H142944A	
订单编号 Order Number:		H2W-631155P_2025021821223923518351_module_remoteFic	
生产编号 Factory Number:		ALL-2W6045250	
交货数量 QTY:		5	
客户订单号 P/O:		H2W-631155P	
周期 Date Code:		/	
UL阻燃等级 UL Flammability Rating:			
客户合同号 Customer contract no.:		G246927	
客户编号 Customer Number:		H142944A	
标准 Standard:		IPC-II级验收标准	
所有交付的产品已通过外观100%检验及电性能测试，并验证合格。 products have passed 100% appearance inspection and electrical performance test, and verified as qualified.			
附件 Attachment:			
√	电性能测试报告	E-Test Report	
It is hereby certificated that all the products detailed hereon have been manufactured to meet or exceed all of the requirements and/or specifications of your purchase orders. The products have been supplied from an assured source and have been subject to the Quality System requirements in accordance with the conditions of our ISO9001. And accord the inspection standard of the customer's requirement.			
Substance	% Limit	Substance	% Limit
Lead (Pb)	0.1 (1,000 PPM)	Polybrominated biphenyls (PBB's)	0.1 (1,000 PPM)
Cadmium (Cd)	0.01 (100 PPM)	Polybrominated diphenyl ethers (PBDE's)	0.1 (1,000 PPM)
Mercury (Hg)	0.1 (1,000 PPM)	Hexavalant Chromium (Cr6+ or CrVI)	0.1 (1,000 PPM)
DEHP	0.1 (1,000 PPM)	BBP	0.1 (1,000 PPM)
DBP	0.1 (1,000 PPM)	DIBP	0.1 (1,000 PPM)
备注 Remark:			
最终处理 Final Disposal:	√ Accept Reject		
检测 Checked By		日期 Date:	2025-02-21
批准 Approved By		日期 Date:	2025-02-21

电测试报告

Report Of Electric Test

生产编号 Factory Number	ALL-2W6045250		订单编号 Order Number	H2W-631155P_20250218
测试类型 Test Type	E-Test		交货数量 Test Quantity	5
测试条件 Test Condition	测试电压 Test Voltag	250V	导通电阻 Conductive Resistance	20Ω
	测试电流 Test Current	100MA	绝缘电阻 Insulation Resistance	30MΩ
测试结果 Test Result	总数 Total	5	合格 Pass	5
	开路 Open	0	短路 Short	0
	导通不良 Conductive	0	绝缘不良 Insulation ON	0
操作员 Operator	于海新		确认 Verified BY	王涛
备注 Remark				

